

# WEEKLY SNAPSHOT



*Pouring of footings*



*Demolition works of the awning*

## ADMINISTRATION BUILDING

- Installation of box gutters on roof
- Framing to service risers and framing to amenities on Level 8
- Tiling to amenities and installation of curtain wall on Level 7
- Installation of curtain wall and services fit off to amenities on Level 6
- Mini crane installing stairs and framing walls of meeting rooms and offices on Level 4
- Framing and sheeting to ceilings on Levels Ground, 1, 2 and 3
- Installation of glass air locks on Ground Level
- Fit out and painting of basement

## CIVIC PLAZA AND CAR PARK

- Installation of final strengthening steel complete and fire rating has started
- Demolition of Lift 1 continues
- Pouring of footings for structural steel posts for awnings
- Demolition of the awning

## FAST FACT

- 157 workers across the Library, Civic Plaza and Administration Building this week.

**Stay up to date**

Visit [Shapeyouripswich.com.au](https://Shapeyouripswich.com.au)