

# WEEKLY SNAPSHOT



*Amenities fit out*



*Toilet partitions in the amenities*

## ADMINISTRATION BUILDING

- External roof cladding to steel roof structure and roofing continues on Level 9
- Plant and equipment fit out and internal light weight walls are installed on Level 9
- Framing to amenities on Level 8
- Curtain wall installed and tiling to amenities on Level 7
- Completion of Curtain wall on Level 6
- Amenities fit out to toilet partitions and wall framing on Level 5
- Internal walls and gyprock sheeting installed on Level 4
- Setting and painting of internal walls on Level 3
- Ceiling framing underway on Level 2
- Sheeting and setting to feature ceilings, stone cladding and planters added to balcony on Level 1
- Completing installation of air locks and sheeting and setting to ceilings on Ground Level

## EXTERNAL SPACES

- Concreting, installation of seats and planter walls on external works outside of Admin building/Civic Plaza space
- Concreting and pouring of footings continue on Bremer Street cross over and works continue on perimeter walls

## FAST FACT

- 170 workers across the Library, Civic Plaza and Administration Building this week.

**Stay up to date**

Visit [Shapeyouripswich.com.au](https://Shapeyouripswich.com.au)