

WEEKLY SNAPSHOT



Installation of final panels to exterior of administration building



Administration building structural steel on roof

ADMINISTRATION BUILDING

This week, the final glass panels will be installed to the exterior of the administration building, with much of the works now taking place inside.

The floor has been installed to the ground floor with sheeting, setting and painting of walls and ceilings now underway.

Level 1: painting of ceilings and installation of internal glass windows and doors

Level 2: Installation of services

Level 3: carp tiles laid, installation of joinery, painting and ceiling fit off

Level 4: Painting of ceilings

Level 5: Painting and installation of toilet partitions

Level 6: Setting of walls and installation of stair 12

Level 7: Start installation of services, installation of toilet partitions, sheeting of ceilings

Level 8: Installation of balcony glass, internal wall framing, and completion of exterior glass panels

EATS BUILDING

Work has been completed on the structure of the awning and the roof sheeting. Work is continuing on the installation of the new lift, cladding and feature brickwork. Work continues on the preparation of the Bottle Alley wall for rendering.

REMINDERS

Pay stations:

The Nicholas Street Precinct car park pay stations will be relocated to the ground floor lift lobby (located next to the library), and to levels B1 and B5 of the car park on 16 October 2020.

Temporary car park closure:

The Nicholas Street Precinct car park will be closed for one day on Sunday 18 October 2020 between 6.30am and 6.30pm for the duration of works to the water meters. Bradfield Bridge will remain open as usual during this time.

FAST FACT

There are currently 182 workers on site

Stay up to date

Visit Shapeyouripswich.com.au